

PROVIDENT®

PROVIDENT EQUINOX

#myhomemylife

Construction Updates

Feb - 2026



www.providenthousing.com

Dear Esteemed Customer,


Greetings from Provident

It gives us immense pleasure to update you through this edition of Provident Newsletter and provide you with the latest information about your home in Provident Equinox - #myhomemylife. As we move ahead, we at Provident sincerely thank you for your continual faith and trust reposed in the brand.

We are happy to inform you that the construction and infrastructure works at the site is progressing well. We thank you for your understanding that is a construction site with extensive debris, heavy vehicular movement, uneven surfaces and hence keeping in mind your safety, visits to this site is restricted. You may seek prior approval and we can accommodate the scheduled visit from your respective banker.

We are grateful for your kind cooperation.

Team Provident Equinox





Provident Equinox #myhomemylife

Mysore Road - NICE Junction,
Bangalore

PHASE III



Construction Updates

Overall view

Construction Updates



Tower 3G

TOWER STATUS

- 1) 7th Floor Roof Slab completed
- 2) 8th Floor Roof Reinforcements work in progress



MILESTONES ACHIEVED

Completion of 6rd floor Roof slab

flooring

Completion Of 1st To 3rd floor



UPCOMING MILESTONES

Completion of 9th floor Roof

flooring

Completion Of 4rd to 6th floor

PROGRESS TIMELINE



Des 2025



Jan 26



Feb 26



Tower 3H

TOWER STATUS

- 1) 11th floor Roof Completed
- 2) 12th floor Roof shuttering work in progress



MILESTONES ACHIEVED

Completion of 9th floor Roof slab

Tile flooring

Completion Of 1st To 7th floor




UPCOMING MILESTONES

Completion of Terrace slab

flooring

Completion Of 8th To 10th floor

PROGRESS TIMELINE



Dec 2025

Jan 2026

Feb 2026



Tower 3J

TOWER STATUS

- 1) Terrace slab completed



MILESTONES ACHIEVED

Completion of Terrace slab

Tile flooring

Completion of 9th floor



UPCOMING MILESTONES

flooring

Completion of 10th to 12th floor

PROGRESS TIMELINE



Dec 2025

Jan 2026

Feb 2026



Tower 3K

TOWER STATUS

- 1) 8th Floor Roof Slab completed
- 2) 9th Floor Roof shuttering & reinforcement work in progress



MILESTONES ACHIEVED

Completion of 6th floor roof slab.



UPCOMING MILESTONES

Completion of 9th Roof slab

flooring

Completion of 1st to 3rd floor

PROGRESS TIMELINE



Dec 2025

Jan 2026

Feb 2026



Provident Equinox #myhomemylife

Mysore Road - NICE Junction,
Bangalore

PHASE IV



Construction Updates

Overall view

Construction Updates



Tower 4J

TOWER STATUS

- 1) 9th floor Roof slab completed
- 2) 10th floor roof slab shuttering & reinforcements work in progress



MILESTONES ACHIEVED

Completion of 9th floor Roof slab

flooring

Completion Of 1st floor to 4th floor



UPCOMING MILESTONES

Completion of Terrace Slab

flooring

Completion of 5th to 7th floor

PROGRESS TIMELINE



Dec 2025

Jan 2026

Feb 2026



Tower 4H

TOWER STATUS

- 1) 9th floor roof completed
- 2) 10th floor roof Reinforcements and shuttering work in progress.



MILESTONES ACHIEVED

Completion of 9th floor Roof slab

flooring

Completion of 1st floor to 5th floor



UPCOMING MILESTONES

Completion of Terrace slab

flooring

Completion of 6th to 9th floor

PROGRESS TIMELINE



Des 2025

Jan 2026

Feb 2026

Tower 4G

TOWER STATUS

- 1) 8th floor slab completed
- 2) 9th floor slab shuttering & Reinforcements work in progress

MILESTONES ACHIEVED

Completion of 6th floor roof slab.

UPCOMING MILESTONES

Completion of 9th floor roof slab.

flooring
Completion of 1st to 3rd floor



PROGRESS TIMELINE



Dec 2025 Jan 2026 Feb 2026



Tower 4F

TOWER STATUS

- 1) Ground slab completed
- 2) 1st floor roof reinforcements work in progress



MILESTONES ACHIEVED

Completion of Ground floor Roof .



UPCOMING MILESTONES

Completion of 3rd floor roof slab

PROGRESS TIMELINE



Des 2025

Jan 2026

Feb 2026



Tower 4E

TOWER STATUS

- 1) Basement slab completed
- 2) Ground Shear wall work in progress



MILESTONES ACHIEVED

- Completion of Foundation



UPCOMING MILESTONES

- Completion of Ground /still floor roof slab.

PROGRESS TIMELINE



Des 2025



Jan 2026



Feb 2026



Tower 4D

TOWER STATUS

- 1) Ground floor shear wall work Progress



MILESTONES ACHIEVED

- Completion of foundation



UPCOMING MILESTONES

- Completion of Ground /stilt floor roof slab.

PROGRESS TIMELINE



Des 2025

Jan 2026



Tower 4C

TOWER STATUS

- 1) Ground floor Roof slab completed
- 2) 1st floor roof slab Reinforcements work-in progress



MILESTONES ACHIEVED

Completion of Ground floor Roof



UPCOMING MILESTONES

- Completion of 3rd floor roof slab.

PROGRESS TIMELINE





Tower 4B

TOWER STATUS

- 1) Basement roof slab completed
- 2) Ground floor Roof Shuttering & Reinforcement work in progress



MILESTONES ACHIEVED

- Completion of foundation



UPCOMING MILESTONES

- Completion of Ground /stilt floor roof slab .

PROGRESS TIMELINE



Des 2025

Jan 2026

Feb 2026



Tower 4A

TOWER STATUS

- 1) Foundation completed
- 2) Ground floor shear wall shuttering & concreting work in progress



MILESTONES ACHIEVED

- Completion of Foundation



UPCOMING MILESTONES

- Completion of Ground floor roof slab

PROGRESS TIMELINE



Dec 2026

Jan 2026

Feb 2026



Provident Equinox #myhomemylife

Mysore Road - NICE Junction,
Bangalore

PHASE V



Construction Updates

Overall view

Construction Updates

Tower 5F



TOWER STATUS

- 1) Pcc work in progress



MILESTONES ACHIEVED


- Completion of Excavation



UPCOMING MILESTONES

- Completion of Foundation

PROGRESS TIMELINE



Contact Us

Site Office :

Provident Equinox - #myhomemylife
Mysore Road - NICE Junction, Bangalore, Karnataka 560060

Regional Office :

Provident Housing Limited
No.8, Ulsoor Road, Bengaluru- 560 042
Tel: 080-44555544

Email : crm@providenthousing.com

Relationship Manager : Name

Call Us : 080 4455 5544 & 1860 208 0000

Web : www.providenthousing.com

RERA Registration Number :

PRM/KA/RERA/1251/310/PR/190525/002576
PRM/KA/RERA/1251/310/PR/190529/002585