

PROVIDENT DEANSGATE

Construction Updates

January 2026



Dear Esteemed Customer,


Greetings from Provident

It gives us immense pleasure to update you through this edition of Provident Newsletter and provide you with the latest information about your home in Provident Deansgate. As we move ahead, we at Provident sincerely thank you for your continual faith and trust reposed in the brand.

We are happy to inform you that the construction and infrastructure works at the site is progressing well. We thank you for your understanding that is a construction site with extensive debris, heavy vehicular movement, uneven surfaces and hence keeping in mind your safety, visits to this site is restricted. You may seek prior approval and we can accommodate the scheduled visit from your respective banker.

We are grateful for your kind cooperation.

Team Provident Deansgate





Provident Deansgate

IVC Road, Bengaluru



Construction Updates

Overall view

CLUSTER D (D01/N07)



CLUSTER STATUS

- Handed over to Facility Team. Final Handing over completed..



CONSTRUCTION
MILESTONES
ACHIEVED



UPCOMING
CONSTRUCTION
MILESTONES

PROGRESS TIMELINE



Dec 25

Jan 26

CLUSTER D (D2/N06 to D4/N4)



CLUSTER STATUS

- N6 -Tile work completed .GF & FF Internal putty work in progress.
- N5 - Screed work completed . Internal putty work in progress
- N4 -External Cladding work in progress. Internal putty preparation work in progress.



CONSTRUCTION MILESTONES ACHIEVED



UPCOMING CONSTRUCTION MILESTONES

- N4/D4 completion of flooring will be done.
- N5/D3 completion of flooring will be done.

PROGRESS TIMELINE



Dec 25

Jan 25

CLUSTER D (D5/N03 to D7/N01)



CLUSTER STATUS

- N1- Toilet water proofing . work in progress.
- N2-.Putty work in progress . SF Tiling work in progress.
- N3-.Putty work in progress External cladding work completed.



CONSTRUCTION MILESTONES ACHIEVED

- N2/D6-Completion of Flooring done



UPCOMING CONSTRUCTION MILESTONES

- N1/D7- window installation to be complete.
- N2/D6- Floor tiling to be completed & window installation to be complete
- .N3/D5- Floor tiling to be completed & window installation to be complete

PROGRESS TIMELINE



Dec 25



Jan 26

CLUSTER C (C1/N14 to C4/N11)



CLUSTER STATUS

- N11 –GF Tile flooring work completed. Putty work in progress
- N12- Putty work in progress .
- N-13- Putty work in progress .Clay tile work completed.
- N14- Putty work in progress .Clay tile work completed.



CONSTRUCTION MILESTONES ACHIEVED

- N14/C1 completion of flooring done.
- N13/C2 completion of flooring done.
- N12/C3 completion of flooring done.
- N11/C4 completion of flooring done.



UPCOMING CONSTRUCTION MILESTONES

- N14/C1 Installation of window & Door to be completed.
- N13/C2 Installation of window & Door to be completed.
- N12/C3 Installation of window to be completed.
- N11/C4 Installation of window to be completed.

PROGRESS TIMELINE



Dec 25

Jan 26

CLUSTER C (C5/N10 to C7/N8)



CLUSTER STATUS

- N8-External cladding work In progress. putty work in progress.
- N9 – External cladding work In progress. putty work in progress
- N10-External cladding work completed. putty work in progress



CONSTRUCTION MILESTONES ACHIEVED

- N10/C5 completion of flooring done.
- N9/C6 completion of flooring & Installation of window done.
- N8/C7 completion of flooring & Installation of window done.



UPCOMING CONSTRUCTION MILESTONES

- N10/C5 Installation of window to be completed.

PROGRESS TIMELINE



Dec 25

Jan 26

CLUSTER C (C8/S09 to C11/S12)



CLUSTER STATUS

- S9-SF block work in progress.GF plastering work completed.
- S10-SF floor block work in progress.
- S11-GF Plastering completed.
- S12-GF Plastering completed.



CONSTRUCTION MILESTONES ACHIEVED

- C10/S11-Construction of wall completed.
- C11/S12-Construction of wall completed.



UPCOMING CONSTRUCTION MILESTONES

- C08/S9- Construction of wall to be completed.
- C09/S10- Construction of wall to be completed

PROGRESS TIMELINE



Dec 25

Jan 26

CLUSTER C (C12/S13 to C14/S15)



CLUSTER STATUS

- S13 -FF Block work completed & GF Plastering completed. 2nd floor block work in progress.
- S14 -FF Block work completed & FF Plastering completed. 2nd floor block work in progress.
- S15- FF Plastering completed. 2nd floor block work to be start



CONSTRUCTION MILESTONES ACHIEVED

- C12/S13 -3rd floor roof slab completed.



UPCOMING CONSTRUCTION MILESTONES

- C12/S13 – Construction of wall to be completed.
- C13/S14 – Construction of wall to be completed
- C14/S15 – Construction of wall to be completed

PROGRESS TIMELINE



Dec 25

Jan 26

CLUSTER A (A12/S22 to A10/S20)



CLUSTER STATUS

- S20-FF Plastering work completed. 2nd floor block work completed .FF screed completed..
- S21-SF Inter plastering work in progress. 2nd floor block work completed.
- S22-External plastering work in progress.



CONSTRUCTION MILESTONES ACHIEVED

- S20/A10 -Construction of wall completed



UPCOMING CONSTRUCTION MILESTONES

- S22/A12 -Floor tiling to be completed

PROGRESS TIMELINE



Dec 25



Jan 26

CLUSTER A (A06/S16 to A09/S19)



CLUSTER STATUS

- S16-SF Block work in progress .FF internal plaster work in progress.
- S17 -SF Block work in progress .FF internal plaster work in progress
- S18 - FF internal plaster work in progress
- S19 - FF internal plaster work completed.



CONSTRUCTION MILESTONES ACHIEVED

- A8/S18 - Construction of wall completed.
- A9/S19 - Construction of wall completed.



UPCOMING CONSTRUCTION MILESTONES

- A6/S16 - Construction of wall to be completed.
- A7/S17 - Construction of wall to be completed.

PROGRESS TIMELINE



Dec 25

Jan 26

CLUSTER A (A01/N19 to A05/N15)



CLUSTER STATUS

- N15-FF block work completed and plastering work in progress.
- N16-FF block work completed
- N17-FF block work completed
- N18-SF block work in progress.
- N19-FF Internal plastering work completed.



CONSTRUCTION MILESTONES ACHIEVED

- A05/N15 - 3rd floor slab concrete completed.
- A04/N16 -3rd floor slab concrete completed.
- A01/N19 - Construction of wall completed



UPCOMING CONSTRUCTION MILESTONES

- A04/N16 Construction of wall to be completed.
- A03/N17 Construction of wall to be completed.
- A02/N18 Construction of wall to be completed.

PROGRESS TIMELINE



Dec 25

Jan 26

CLUSTER D (D15/S08 to D12/S05)



CLUSTER STATUS

- S5-FF internal plastering work in progress. GF screed completed.
- S6-SF internal plastering completed. FF screed completed.
- S7- internal plastering completed. FF screed completed.
- S8- internal plastering completed. FF screed completed.



CONSTRUCTION MILESTONES ACHIEVED



UPCOMING CONSTRUCTION MILESTONES

- S08/D15 -Floor tiling to be completed

PROGRESS TIMELINE



Dec 25

Jan 26

CLUSTER D (D11/S04 to D08/S01)



CLUSTER STATUS

- S1- SF internal plastering work in progress .FF screed completed . External cladding completed.
- S2-SF internal plastering work in progress . FF screed completed. External cladding work in progress .
- S3- Block work completed. FF internal plastering work in progress . External plastering work in progress .
- S4- Block work completed. FF internal plastering work in progress



CONSTRUCTION MILESTONES ACHIEVED

- S03/D10- Construction of wall completed.
- S04/D11- Construction of wall completed.



UPCOMING CONSTRUCTION MILESTONES

- S01/D8 -Floor tiling to be completed

PROGRESS TIMELINE



Dec 25

Jan 26

CLUSTER B (B02/E07 to B04/E05)



CLUSTER STATUS

- E5-SF block work in progress. FF plastering work completed
- E6- Construction of wall completed. FF plastering work completed . FF Screed work in progress.
- E7-FF plastering completed . FF screed work completed.



CONSTRUCTION MILESTONES ACHIEVED

- B03/E06 -Construction of wall completed.



UPCOMING CONSTRUCTION MILESTONES

- B04/E05 Construction of wall to be completed

PROGRESS TIMELINE



Dec 25

Jan 26

CLUSTER B (B05/E04 to B08/E01)



CLUSTER STATUS

- E1-GF Block work & plastering completed.
- E2-FF Block work in progress. GF plastering work completed.
- E3-FF Block work completed . GF plastering work completed.
- E4-FF internal plastering work in progress.



CONSTRUCTION MILESTONES ACHIEVED

- B08/E01 -3rd floor roof slab concrete completed
- B07/E02 - 3rd floor roof slab concrete completed.
- B06/E03 - 3rd floor roof slab concrete completed
- B05/E04 - 3rd floor roof slab concrete completed



UPCOMING CONSTRUCTION MILESTONES

- B05/E04 Construction of wall to be completed.

PROGRESS TIMELINE



Dec 25

Jan 26

CLUSTER B (W1/B1)



CLUSTER STATUS

- W1- 3rd floor Slab work in progress.



CONSTRUCTION MILESTONES ACHIEVED

- B01/W01 -2nd floor roof slab concrete completed



UPCOMING CONSTRUCTION MILESTONES

- B01/W01 -3rd floor roof slab concrete to be completed.

PROGRESS TIMELINE



Dec 25



Jan 26

Actual site photograph

Contact Us



Site Office :

Provident Deansgate

Uganawadi circle, Devanahalli Taluk,
Bengaluru – 562110.

Regional Office :

Provident Housing Limited

No.8, Ulsoor Road, Bengaluru- 560 042

Tel: 080-44555544

Email : crm@providenthousing.com (Subject line – Project name/ unit number)

Call Us : +91 - 80-67724001 / 1 860 208 0000

Web : www.providenthousing.com

RERA Registration Number :

RERA Nos.: PRM/KA/RERA/1250/303/PR/041123/006373