

PROVIDENT DEANSGATE

Construction Updates

July 2026



Dear Esteemed Customer,


Greetings from Provident

It gives us immense pleasure to update you through this edition of Provident Newsletter and provide you with the latest information about your home in Provident Deansgate. As we move ahead, we at Provident sincerely thank you for your continual faith and trust reposed in the brand.

We are happy to inform you that the construction and infrastructure works at the site is progressing well. We thank you for your understanding that is a construction site with extensive debris, heavy vehicular movement, uneven surfaces and hence keeping in mind your safety, visits to this site is restricted. You may seek prior approval and we can accommodate the scheduled visit from your respective banker.

We are grateful for your kind cooperation.

Team Provident Deansgate





Provident Deansgate

IVC Road, Bengaluru



Construction Updates

Overall view

CLUSTER D (D1/N07)



Actual site photograph

CLUSTER D STATUS

- Handed over to Facility Team. Final Handing over completed.



MILESTONES
ACHIEVED



UPCOMING
MILESTONES

PROGRESS TIMELINE



June'26

CLUSTER D (D4/N04 to D2/N06)



Actual site photograph

CLUSTER D STATUS

- N4 –Installation of Door & External windows completed & GF ,FF, SF 1st Coat Internal putty work in progress.
- N5 –Installation of Door completed. 1st Coat putty work completed & 2nd Coat Putty work in progress.
- N6 -Installation of Door completed. 1st Coat putty work & 2nd Coat Putty work completed. Primer work in progress.



MILESTONES ACHIEVED

- N4/D4 –Installation of Door completed.
- N5/D3 -Installation of Door completed.
- N6/D2 –Installation of Door completed.

UPCOMING MILESTONES

PROGRESS TIMELINE



June'26

CLUSTER D (D7/N01 TO D5/N03)



Actual site photograph

CLUSTER D STATUS

- N1-Completion of Flooring & Installation of External Windows completed .Installation of Door work in progress.
- N2- Installation of External windows Completed & 1st Coat putty work completed. Installation of Door work in progress.
- N3-Installation of Door & External windows Completed & 1st Coat putty work completed,



MILESTONES ACHIEVED

- N3/D5- Installation of Door Completed.



UPCOMING MILESTONES

- N1/D7- Installation of Door to be complete.
- N2/D6 –Installation of Door to be complete.

PROGRESS TIMELINE



June'26

Cluster C (C4/N11 to C1/N14)



Actual site photograph

PROGRESS TIMELINE



June'26

Cluster C STATUS

- N11 –Lift work completed & 1st coat paint work completed. Wire pulling work in progress.
- N12-Lift work completed & 1st coat paint work completed. Wire pulling work in progress.
- N-13- Lift work completed & 1st coat paint work completed. Wire pulling work in progress.
- N14- Lift work completed & 1st coat paint work completed. Wire pulling work in progress.



MILESTONES ACHIEVED



UPCOMING MILESTONES

Cluster C (C7/N8 to C5/N10)



Actual site photograph

PROGRESS TIMELINE



June'26

Cluster C STATUS

- N8- Lift work completed & 1st coat paint work completed. Wire pulling work in progress.
- N9 –Lift work completed & 1st coat paint work in progress. Wire pulling work in progress.
- N10- Lift work completed & 1st coat paint work in progress. Wire pulling work in progress.



MILESTONES ACHIEVED



UPCOMING MILESTONES

CLUSTER C (C8/S09 to C11/S12)



Actual site photograph

PROGRESS TIMELINE



June'26

CLUSTER C STATUS

- S9 –External Cladding work & Internal Wall plastering work completed. SF Waterproofing work in progress.GF Flooring work completed.
- S10- External Cladding work & Internal Wall plastering work completed. SF Waterproofing work in progress.GF Flooring work completed.
- S11- External Cladding work in progress. Back side External plastering work completed. Internal Wall plastering work completed.GF Flooring work completed.
- S12-External Cladding work in progress. Backside External plastering work in progress. .Internal Wall plastering work in progress.GF Flooring work need to start.



MILESTONES ACHIEVED



UPCOMING MILESTONES

- 1. S9/C8 =Installation of External windows & Completion of Flooring need to be complete.
- 2. S10/C9 =Installation of External windows & Completion of Flooring need to be complete.

CLUSTER C (C12/S13 to C14/S15)



Actual site photograph

PROGRESS TIMELINE



June'26

CLUSTER C STATUS

- S13 - Internal plastering & Front side External plastering completed. Backside External plastering work in progress. External Cladding work completed. GF Flooring work completed. FF Flooring work need to start.
- S14 - Internal plastering & Front side External plastering completed. Backside External plastering work in progress. External Cladding work completed. GF Flooring work completed. FF Flooring work need to start.
- S15- Internal plastering & Front side External plastering completed. Backside External plastering work in progress. External Cladding work completed. GF Flooring work completed. FF Flooring work need to start.



MILESTONES ACHIEVED



UPCOMING MILESTONES

CLUSTER A (A10/S20 to A12/S22)



Actual site photograph

CLUSTER A STATUS

- S20- FF Coat Putty work. completed. Toilet plumbing work completed. Flooring work need to start
- S21- FF Coat Putty work. completed. Toilet plumbing work completed. Flooring work need to start
- S22- FF Coat Putty work. completed. Toilet plumbing work completed. Flooring work need to start



MILESTONES ACHIEVED



UPCOMING MILESTONES

PROGRESS TIMELINE



June'26

CLUSTER A (A06/S16 to A09/S19)



Actual site photograph

PROGRESS TIMELINE



June'26

CLUSTER A STATUS

- S16-GF ,FF & SF Screed work completed.GF & FF Putty work completed . SF 1ST Coat putty work in progress.
- S17 -Toilet waterproofing work Completed. Unit 3 FF & SF Floor Screed work completed. 1st Coat putty work in progress.
- S18 - Toilet waterproofing work Completed. Unit 3 FF Floor Screed work completed. 1st Coat putty work in progress.
- S19- GF ,FF & SF Screed work completed.GF & FF Putty work completed . SF 1ST Coat putty work in progress.



MILESTONES ACHIEVED



UPCOMING MILESTONES

S16-Flooring work need to complete.

CLUSTER A (A05/N15 to A01/N19)



Actual site photograph

PROGRESS TIMELINE



June'26

CLUSTER A STATUS

- N15- Internal plastering work completed. Backside External plastering work in progress. External cladding work completed.
- N16- Internal plastering work completed. Backside External plastering work completed. External cladding work completed.
- N17- Internal plastering work completed. Backside External plastering work completed. External cladding work completed.
- N18- Internal plastering work completed. Backside External plastering work completed. External cladding work completed.
- N19- Internal plastering work completed. Backside External plastering work completed. External cladding work completed.



MILESTONES ACHIEVED



UPCOMING MILESTONES

CLUSTER D (D12/S05 to D15/S08)



Actual site photograph

PROGRESS TIMELINE



June'26

CLUSTER D STATUS

- S5-Backside External plastering work completed. GF & FF Staircase Flooring and Granite wok completed. Lift installation work in progress. Installation of Window work need to start.
- S6- Completion of Flooring work completed. Backside External plastering work completed. GF & FF Staircase Flooring and Granite wok completed. Lift installation work in progress. Window installation work need to start.
- S7- Completion of Flooring work in progress. Backside External plastering work completed. GF & FF Staircase Flooring and Granite wok completed. Lift installation work in progress.
- S8- Flooring work in progress. Backside External plastering work completed. GF & FF Staircase Flooring and Granite wok completed.



MILESTONES ACHIEVED

- S06/D13 –Completion of Floor tiling completed.



UPCOMING MILESTONES

- S05/D12 -Installation of External windows need to be complete.
- S06/D13 –Installation of External windows need to be complete.
- S07/D14 -Installation of External windows need to be complete.
- S08/D15 -Completion of Floor tiling & Installation of External windows need to be complete.

CLUSTER D (D08/S01 to D11/S04)



Actual site photograph

PROGRESS TIMELINE



June'26

CLUSTER D STATUS

- S1- Installation of external windows completed. 1st coat putty work & External plastering work completed. Installation of Door work in progress. 2nd Coat Putty work completed.
- S2-Installation of external windows completed. 1st coat putty work & External plastering work completed. Installation of Door work need to start. 2nd Coat Putty work completed.
- S3-Installation of external windows work in progress. 1st coat putty work & External plastering work completed. 2nd Coat Putty work completed.
- S4- Installation of external windows work in progress. 1st coat putty work & External plastering work completed. 2nd Coat Putty work completed.



MILESTONES ACHIEVED

- S01/D8 –Installation of External windows completed.
- S02/D9-Installation of External windows completed.
- S04/D11 –Completion of Flooring completed



UPCOMING MILESTONES

- S01/D8 -Installation of Door need to be complete .
- S02/D9-Installation of Door need to be complete .
- S03/D10-Installation of External windows & Door need to be complete .
- S04/D11 -Installation of External windows 7 Door need to be complete .

CLUSTER B (B04/E05 to B02/E07)



Actual site photograph

PROGRESS TIMELINE



June'26

CLUSTER B STATUS

- E5-Internal & External plastering work completed. Toilet Dado and Flooring work completed. Tile Flooring work in progress. 1st Coat putty work in progress. Installation of External windows need to start.
- E6- Internal & External plastering work completed. Toilet Dado and Flooring work in progress. Tile Flooring work in progress. Installation of External windows need to start.
- E7- Internal & External plastering work completed. Toilet Dado and Flooring work completed. Tile Flooring work completed. Installation of External windows need to start.



MILESTONES ACHIEVED

- B02/E07 –Completion of Flooring completed.



UPCOMING MILESTONES

- B02/E07 –Installation of External Windows need to be done.
- B03/E06 –Installation of External Windows & completion of flooring need to be done.
- B04/E05 –Completion of Flooring need to be done.

CLUSTER B (B08/E01 to B05/E04)



Actual site photograph

PROGRESS TIMELINE



June'26

CLUSTER B STATUS

- E1-Internal & External plastering work completed. Floor screed work completed. Toilet Waterproofing work in progress. Lift installation work in progress.
- E2- Internal & External plastering work completed. Floor screed work completed. Toilet Waterproofing work completed. Lift installation work in progress.
- E3- Internal & External plastering work completed. Floor screed work completed. Toilet Waterproofing work completed. Lift installation work in progress.
- E4- Internal & External plastering work completed. Floor screed work completed. Toilet Waterproofing work Completed. Lift installation work in progress.



MILESTONES ACHIEVED



UPCOMING MILESTONES

E4- Completion of Flooring need to be done

CLUSTER B (W1/B1)



Actual site photograph

CLUSTER B STATUS

- W1–FF Internal plastering completed & SF Internal plastering work in progress .External plastering work in progress. Toilet plumbing work need to start.



MILESTONES ACHIEVED



UPCOMING MILESTONES

PROGRESS TIMELINE



June'26

Contact Us



Site Office :

Provident Deansgate

Uganawadi circle, Devanahalli Taluk,
Bengaluru – 562110.

Regional Office :

Provident Housing Limited

No.8, Ulsoor Road, Bengaluru- 560 042

Tel: 080-44555544

Email : crm@providenthousing.com (Subject line – Project name/ unit number)

Call Us : +91 - 80-67724001 / 1 860 208 0000

Web : www.providenthousing.com

RERA Registration Number :

RERA Nos.: PRM/KA/RERA/1250/303/PR/041123/006373