

PROVIDENT DEANSGATE

Construction Updates

October 2025



Dear Esteemed Customer,


Greetings from Provident

It gives us immense pleasure to update you through this edition of Provident Newsletter and provide you with the latest information about your home in Provident Deansgate. As we move ahead, we at Provident sincerely thank you for your continual faith and trust reposed in the brand.

We are happy to inform you that the construction and infrastructure works at the site is progressing well. We thank you for your understanding that is a construction site with extensive debris, heavy vehicular movement, uneven surfaces and hence keeping in mind your safety, visits to this site is restricted. You may seek prior approval and we can accommodate the scheduled visit from your respective banker.

We are grateful for your kind cooperation.

Team Provident Deansgate





Provident Deansgate

IVC Road, Bengaluru



Construction Updates

Overall view

CLUSTER D (D01/N07)



CLUSTER STATUS

- Handed over to Facility Team. Final Handing over completed..



CONSTRUCTION
MILESTONES
ACHIEVED



UPCOMING
CONSTRUCTION
MILESTONES

PROGRESS TIMELINE



July 25

Aug 25

Sep 25

Oct 25

CLUSTER D (D2/N06 to D4/N4)



PROGRESS TIMELINE

PROGRESS TIMELINE



July 25

Aug 25

Sep 25

Oct 25

Actual site photograph

CLUSTER STATUS

- N6 FF Screed work in progress. Clay tile elevation work in progress.
- N5 External & Internal plastering work completed, toilet Water proofing work in progress
- N4 Internal plastering completed. External plastering in progress. Rear side external plastering work in progress.
- Terrace water proofing work completed



CONSTRUCTION MILESTONES ACHIEVED



UPCOMING CONSTRUCTION MILESTONES

- N6 completion of flooring will be done.

CLUSTER D (D5/N03 to D7/N01)



CLUSTER STATUS

- N1-External Plastering work in completed . Putty work in progress
- N2-External Plastering work in completed . Putty work in progress
- N3.-External Plastering work in progress



CONSTRUCTION MILESTONES ACHIEVED

- D5/N3- construction of wall completed



UPCOMING CONSTRUCTION MILESTONES

- D7/N1- Floor tiling to be completed.

PROGRESS TIMELINE



Aug 25



Sep 25



Oct 25

CLUSTER C (C1/N14 to C4/N11)



CLUSTER STATUS

- N11 -External plastering work completed. GF water proofing work in progress.
- N12- External plastering completed. Internal water proofing work in progress.
- N-13- GF Water proofing work in progress. Tile flooring work in progress
- N14-FF Flooring work in progress. Clay tile work in progress.



CONSTRUCTION MILESTONES ACHIEVED



UPCOMING CONSTRUCTION MILESTONES

- N14/C1 tile flooring to be completed.
- N13/C2 tile flooring to be completed

PROGRESS TIMELINE



Aug 25

Sep 25

Oct 25

CLUSTER C (C5/N10 to C7/N8)



CLUSTER STATUS

- N8-External Plaster work in progress. Tile work in progress.
- N9 -GF Water proofing work in progress & External plaster work in progress.
- N10-External plastering front side completed and rear side work in progress. FF tile work in progress.



CONSTRUCTION MILESTONES ACHIEVED



UPCOMING CONSTRUCTION MILESTONES

- C5,C6 / N10,N9 &
- C7/N8 tile flooring to be completed

PROGRESS TIMELINE



Aug 25

Sep 25

Oct 25

CLUSTER C (C8/S09 to C11/S12)



CLUSTER STATUS

- S9-3rd floor slab work in progress.
- S10-3rd floor slab work in progress.
- S11-GF Block work completed
- S12-FF Block work in progress



CONSTRUCTION MILESTONES ACHIEVED

- C08/S09-2nd floor Slab completed.
- C09/S10-2nd floor Slab completed.
- C11/S12-3rd floor Slab completed.



UPCOMING CONSTRUCTION MILESTONES

- C09/S10-3rd floor Slab to be completed.
- C10/S11-3rd floor Slab to be completed.

PROGRESS TIMELINE



Aug 25

Sep 25

Oct 25

Actual site photograph

CLUSTER C (C12/S13 to C14/S15)



CLUSTER STATUS

- S13 -3rd floor roof slab work in progress.
- S14 -FF block work in progress.
- S15- FF block work in progress.



CONSTRUCTION MILESTONES ACHIEVED

- C08/S09-2nd floor Slab completed.
- C09/S10-2nd floor Slab completed.
- C11/S12-3rd floor Slab completed.



UPCOMING CONSTRUCTION MILESTONES

- C12/S13 -3rd floor roof slab to be completed.
- C14/S15 - Construction of wall to be completed.

PROGRESS TIMELINE



Aug 25

Sep 25

Oct 25

CLUSTER A (A12/S22 to A10/S20)



CLUSTER STATUS

- S20-TFF Blockwork in progress.
- S21-FF Inter plastering work in progress.
- S22-FF Inter plastering work in progress.



CONSTRUCTION MILESTONES ACHIEVED

- S20/A10 -3rd floor roof slab completed
- S21/A11 -Construction of wall completed



UPCOMING CONSTRUCTION MILESTONES

- S20/A10 -Construction of wall to be completed.

PROGRESS TIMELINE



Aug 25

Sep 25

Oct 25

CLUSTER A (A06/S16 to A09/S19)



CLUSTER STATUS

- S16-3rd floor slab work in progress. FF Block work completed
- S17 -3rd floor slab work in progress. FF Block work in progress
- S18 -3rd floor slab work in progress. FF Block work in progress
- S19 - FF Block work in progress



CONSTRUCTION MILESTONES ACHIEVED

- A6/S16 -2nd floor roof slab completed.
- A9/S19 -3rd floor roof slab to be completed



UPCOMING CONSTRUCTION MILESTONES

- A6/S16 -3rd floor roof slab to be completed.
- A7/S17 -3rd floor roof slab to be completed.
- A8/S18 -3rd floor roof slab to be completed

PROGRESS TIMELINE



Aug 25

Sep 25

Oct 25

Actual site photograph

Construction Updates

CLUSTER A (A01/N19 to A05/N15)



CLUSTER STATUS

- N15-2nd floor work in progress.
- N16-2nd floor column work in progress GF block work in progress.
- N17-3rd floor column work in progress GF block work in progress.
- N18-3rd floor slab work in progress.
- N19-3rd floor slab work in progress GF block work completed. FF block work in progress



CONSTRUCTION MILESTONES ACHIEVED

- A04/N18 2nd floor slab concrete completed.
- A03/N17 2nd floor slab concrete completed.



UPCOMING CONSTRUCTION MILESTONES

- A05/N15 2nd floor slab concrete to be completed.
- A04/N16 2nd floor slab concrete to be completed.
- A02/N18 3rd floor slab concrete to be completed.
- A01/N19 3rd floor slab concrete to be completed.

PROGRESS TIMELINE



Aug 25



Sep 25



Oct 25

CLUSTER D (D15/S08 to D12/S05)



CLUSTER STATUS

- S5-3rd floor slab work in progress. GF Block work completed
- S6-3rd floor slab completed. GF Block work completed. FF Block work in progress
- S7-3rd floor slab completed. . FF Block work in progress
- S8- GF block work completed & FF Block work in progress



CONSTRUCTION MILESTONES ACHIEVED

- S06/D13 - 3rd floor slab concrete completed.
- S07/D14 - 3rd floor slab concrete completed.



UPCOMING CONSTRUCTION MILESTONES

- S05/D12 - 3rd floor slab concrete to be completed.
- S07/D14 - Construction of wall to be completed.
- S08/D15 - Construction of wall to be completed

PROGRESS TIMELINE



Aug 25

Sep 25

Oct 25

CLUSTER D (D11/S04 to D08/S01)



CLUSTER STATUS

- S1-3rd floor reinforcement work in progress.
- S2-3rd floor reinforcement work in progress.
- S3-3rd floor column work in progress. GF Block work completed.
- S4-3rd floor column work in progress. GF Block work completed



CONSTRUCTION MILESTONES ACHIEVED

- S01/D8 -2nd floor slab concrete completed.
- S02/D9- 2nd floor slab concrete completed.
- S03/D10- 2nd floor slab concrete completed
- S04/D11- 2nd floor slab concrete completed



UPCOMING CONSTRUCTION MILESTONES

- S01/D8 -3rd floor slab concrete to be completed.
- S02/D9- 3rd floor slab concrete to be completed.
- S04/D11- 3rd floor slab concrete to be completed

PROGRESS TIMELINE



Aug 25

Sep 25

Oct 25

CLUSTER B (B02/E07 to B04/E05)



CLUSTER STATUS

- E5-3rd floor work in progress GF block work completed.
- E6-3rd floor column work in progress GF block work completed.
- E7-3rd floor work in progress FF block work in progress.



CONSTRUCTION MILESTONES ACHIEVED

- B04/E05 2nd floor roof slab concrete work complete.
- B03/E06 2nd floor roof slab concrete work complete.
- B02/E07 2nd floor roof slab concrete work complete.



UPCOMING CONSTRUCTION MILESTONES

- B03/E06 3rd floor roof slab concrete work to be complete.
- B02/E07 3rd floor roof slab concrete work to be complete.

PROGRESS TIMELINE



Aug 25

Sep 25

Oct 25

CLUSTER B (B05/E04 to B08/E01)



CLUSTER STATUS

- E1-2nd floor column work in progress.
- E2-2nd floor column work in progress.
- E3-2nd floor reinforcement work in progress.
- E4-2nd floor slab work in progress



CONSTRUCTION MILESTONES ACHIEVED



UPCOMING CONSTRUCTION MILESTONES

- B06/E03 -2nd floor roof slab concrete to be completed.
- B05/E04 -2nd floor roof slab concrete to be completed.

PROGRESS TIMELINE



Aug 25



Sep 25



Oct 25

CLUSTER B (W1/B1)



CLUSTER STATUS

- W1/B1 - 1st floor column work in progress.



CONSTRUCTION
MILESTONES
ACHIEVED



UPCOMING
CONSTRUCTION
MILESTONES

- B01/W01 - 1st floor roof slab concrete to be completed

PROGRESS TIMELINE



Aug 25



Sep 25



Oct 25

Actual site photograph

Contact Us



Site Office :

Provident Deansgate

Uganawadi circle, Devanahalli Taluk,
Bengaluru – 562110.

Regional Office :

Provident Housing Limited

No.8, Ulsoor Road, Bengaluru- 560 042

Tel: 080-44555544

Email : crm@providenthousing.com (Subject line – Project name/ unit number)

Call Us : +91 - 80-67724001 / 1 860 208 0000

Web : www.providenthousing.com

RERA Registration Number :

RERA Nos.: PRM/KA/RERA/1250/303/PR/041123/006373