

PROVIDENT **DEANSGATE**

Construction Updates

September 2026



Dear Esteemed Customer,

Greetings from Provident

It gives us immense pleasure to update you through this edition of Provident Newsletter and provide you with the latest information about your home in Provident Deansgate. As we move ahead, we at Provident sincerely thank you for your continual faith and trust reposed in the brand.

We are happy to inform you that the construction and infrastructure works at the site is progressing well. We thank you for your understanding that is a construction site with extensive debris, heavy vehicular movement, uneven surfaces and hence keeping in mind your safety, visits to this site is restricted. You may seek prior approval and we can accommodate the scheduled visit from your respective banker.

We are grateful for your kind cooperation.

Team Provident Deansgate





Provident Deansgate

IVC Road, Bengaluru



Construction Updates

Overall view

CLUSTER D (D1/N07)



Actual site photograph



Tower image

CLUSTER D STATUS

- Handed over to Facility Team. Final Handing over completed.



MILESTONES ACHIEVED



UPCOMING MILESTONES

PROGRESS TIMELINE



August'26

CLUSTER D (D4/N04 to D2/N06)



Actual site photograph

PROGRESS TIMELINE



August'26

CLUSTER D STATUS

- N4 –Lift work completed. Electrical wire pulling work completed. POP Work in pogress.2nd coat paint work need to start. Snag work in progress.
- N5 –Wire pulling work completed. Lift installation work completed. POP work in progress. Granite work completed. 2nd coat paint work need to start. Snag work in progress.
- N6 -Wire pulling work completed. Lift installation work completed. POP work in progress. Granite work completed. 2nd coat paint work need to start. Snag work in progress.



MILESTONES ACHIEVED

UPCOMING MILESTONES

CLUSTER D (D7/N01 TO D5/N03)



Actual site photograph

PROGRESS TIMELINE



August' 26

CLUSTER D STATUS

- N1-Installation of Door work In progress. POP Work in progress. Electrical wire pulling work completed. Lift work completed.
- N2- Lift work completed. POP Work completed. Electrical wire pulling work completed. Primer sanding work in progress. 1st coat paint work need to start.
- N3-Lift work completed. Primer sanding work completed. Electrical wire pulling work completed. POP Work completed. 1st coat paint work need to start.



MILESTONES ACHIEVED

- N2/D6- Installation of Door Completed.



UPCOMING MILESTONES

- N1/D7- Installation of Door to be complete.

Cluster C (C4/N11 to C1/N14)



Actual site photograph

PROGRESS TIMELINE



August'26

Cluster C STATUS

- N11 – Lift work completed & 2nd coat paint work completed. Electrical wire pulling work completed Deep cleaning work in progress.
- N12- Lift work completed & 2nd coat paint work completed. Electrical wire pulling work completed Deep cleaning work in progress.
- N-13- Lift work completed & 2nd coat paint work completed. Electrical wire pulling work completed .Deep cleaning work in progress.
- N14- Lift work completed & 2nd coat paint work completed. Deep cleaning work in progress.



MILESTONES ACHIEVED



UPCOMING MILESTONES

Cluster C (C7/N8 to C5/N10)



Actual site photograph

PROGRESS TIMELINE



August'26

Cluster C STATUS

- N8- Lift work completed & 2nd coat paint work completed. Electrical wire pulling work completed .Deep cleaning in progress.
- N9 –Lift work completed & 2nd coat paint work completed. Electrical wire pulling work completed. Deep cleaning in progress.
- N10- Lift work completed & 2nd coat paint work compleetd.Electrical wire pulling work completed .Deep cleaning in progress.



MILESTONES ACHIEVED



UPCOMING MILESTONES

CLUSTER C (C8/S09 to C11/S12)



Actual site photograph

PROGRESS TIMELINE



August'26

CLUSTER C STATUS

- S9 –GF & FF Flooring work completed. Lift Internal Wall plastering work Completed. SF Waterproofing work completed. 2nd cot putty work completed. GF Staircase railing work complete
- S10- GF & FF Flooring work completed. Lift Internal Wall plastering work Completed. SF Waterproofing work completed. 2nd cot putty work completed. GF Staircase railing work completed. Backside External cladding work in progress.
- S11- Backside External Cladding work in progress. GF & FF Flooring work completed. Lift inside Internal plastering work completed. GF & FF Floor screed & toilet screed work completed. SF Screed work need to start.
- S12- Backside External plastering work completed. 1st & 2nd coat putty work completed. Toilet waterproofing work completed. Tile flooring work need to start.

MILESTONES ACHIEVED

UPCOMING MILESTONES

1. S9/C8 = Installation of External windows & Completion of Flooring need to be complete.
2. S10/C9 = Installation of External windows & Completion of Flooring need to be complete.

CLUSTER C (C12/S13 to C14/S15)



Actual site photograph

PROGRESS TIMELINE



August'26

CLUSTER C STATUS

- S13 – Backside external cladding work completed . Louvers installation work in progress. FF & SF Flooring work completed. Toilet flooring work in progress. GF Flooring work need to start.GF Staircase Handrailing completed.2nd t coat putty work need to start..
- S14 - Backside external cladding work & Louvers installation work completed. FF & FF Flooring work completed. Toilet flooring work in progress. GF Flooring work in progress.GF Staircase Handrailing completed. 2nd coat putty work need to start..
- S15- Backside external cladding work & Louvers installation work completed. GF & FF Flooring work completed. Toilet flooring work in progress. SF Flooring work in progress.GF Staircase Handrailing completed. 2nd coat putty work need to start.



MILESTONES ACHIEVED



UPCOMING MILESTONES

- S13-Completion of Flooring need to be complete.
- S14-Completion of Flooring need to be complete.
- S15-Completion of Flooring need to be complete.

CLUSTER A (A10/S20 to A12/S22)



Actual site photograph

PROGRESS TIMELINE



August'26

CLUSTER A STATUS

- S20- Backside external cladding work completed. GF, FF & SF Flooring work complete. 2nd coat putty work need to start.
- S21- Backside External cladding work in progress. FF & SF Flooring work completed. GF Flooring work need to start. 2nd coat putty work need to start.
- S22- GF, FF & SF flooring work completed. 1st coat putty work completed. External backs side cladding work in progress. 2nd coat putty work need to start.



MILESTONES ACHIEVED

- S20-Flooring work completed.
- S22-Flooring work completed.



UPCOMING MILESTONES

- S21-Flooring work need to be complete.

CLUSTER A (A06/S16 to A09/S19)



Actual site photograph

PROGRESS TIMELINE



August 26

CLUSTER A STATUS

- S16-GF , FF & SF Flooring work completed. 2nd coat putty work in progress. External 1st coat paint work in progress.
- S17 –Backside External cladding work completed. GF, FF & SF 1ST Coat putty work completed. 2nd coat putty work need to start. Lift work in progress. External 1st coat paint work in progress.
- S18 - Toilet screed & Floor screed work completed. 1st Coat putty work completed. Flooring work need to start. 2nd coat putty work in progress.
- S19- GF , FF & SF Flooring work completed. 2nd coat putty work in progress.



MILESTONES ACHIEVED

- S16-Flooring work completed,
- S19-Flooring work completed,



UPCOMING MILESTONES

- S18-Flooring work need to complete.

CLUSTER A (A05/N15 to A01/N19)



Actual site photograph

PROGRESS TIMELINE



August'26

CLUSTER A STATUS

- N15- Flooring installation work in progress. 1st coat putty work completed. 2nd coat putty work in progress. Backside External cladding work completed.
- N16- Flooring installation work in progress. 1st coat putty work completed. 2nd coat putty work in progress. Backside External cladding work completed.
- N17- Flooring installation work in progress. 1st coat putty work completed. 2nd coat putty work in progress. Backside External cladding work completed.
- N18- Flooring installation work in progress. 1st coat putty work completed. 2nd coat putty work in progress. Backside External cladding work completed.
- N19- Flooring installation work in progress. 1st coat putty work completed. 2nd coat putty work in progress. Backside External cladding work completed.



MILESTONES ACHIEVED



UPCOMING MILESTONES

- N19- - Flooring installation work need to be done.
- N18- - Flooring installation work need to be done.
 - N17- - Flooring installation work need to be done.
 - N16- - Flooring installation work need to be done.
 - N15- - Flooring installation work need to be done.

CLUSTER D (D12/S05 to D15/S08)



Actual site photograph

PROGRESS TIMELINE



August'26

CLUSTER D STATUS

- S5-Installation of Door work completed.2nd coat putty work competed. 1st coat paint work need to start.. Backside External cladding work completed. Lift work completed. Wire pulling work completed.
- S6- Installation of Door work completed.1st coat paint work need to start. Backside External cladding work completed. Lift work completed. Wire pulling work completed. Shaft Louver installation work in progress
- S7- Installation of Door work completed. Shaft Louver installation work in progress. 1st coat paint work need to start.. Backside External cladding work completed. Lift work completed. Wire pulling work completed.
- S8- Installation of Door work in progress. Shaft Louver installation work in progress. 1st coat paint work need to start.. Backside External cladding work completed. Lift work completed. Wire pulling work completed

MILESTONES ACHIEVED



- S05/D12 -Installation of door completed.
- S06/D13 –Installation of door completed..
- S07/D14 -Installation of door completed.



UPCOMING MILESTONES

- S08/D15 -Installation of door need to be complet.

CLUSTER D (D08/S01 to D11/S04)



Actual site photograph

PROGRESS TIMELINE



August'26

CLUSTER D STATUS

S1- 1st coat paint work completed.

FRP "C" Channel work in progress. 2nd coat paint work need to start.

Electrical wire pulling work completed. Snag work in progress.

S2-Installation of door work completed. Backside External cladding work completed. 1st coat paint work completed. 2nd coat paint work need to start.

FRP "C" Channel installation work in progress. Shaft plumbing work in progress. snag work in progress.

S3-Installlation of Door work completed.Backside External cladding work completed. 1st coat paint work completed. 2nd coat paint work need to start.

FRP "C" Channel installation work in progress. Shaft plumbing work in progress. snag work in progress.

S4- Installation of Door work completed.Backside External cladding work completed. 1st coat paint work in progress.

FRP "C" Channel installation work in progress. Shaft plumbing work in progress. snag work in progress.

S4- Installation of Door work completed.Backside External cladding work completed. 1st coat paint work in progress.

FRP "C" Channel installation work in progress. Shaft plumbing work in progress. snag work in progress.

S4- Installation of Door work completed.Backside External cladding work completed. 1st coat paint work in progress.

FRP "C" Channel installation work in progress. Shaft plumbing work in progress. snag work in progress.

S4- Installation of Door work completed.Backside External cladding work completed. 1st coat paint work in progress.

FRP "C" Channel installation work in progress. Shaft plumbing work in progress. snag work in progress.



MILESTONES ACHIEVED

- S02/D9-Installation of Door work completed.
- S03/D10-Installation of Door work completed.
- S04/D11 -Installation of door work completed.



UPCOMING MILESTONES

CLUSTER B (B04/E05 to B02/E07)



Actual site photograph

PROGRESS TIMELINE



August'26

CLUSTER B STATUS

- E5- Installation of UPVC window work completed. Door installation work in progress. Lift installation work completed. GF & FF 2nd coat putty work completed. SF putty work in progress.
- E6- Installation of UPVC window work completed. Door installation work in progress. Lift installation work completed. GF & FF 2nd coat putty work completed. SF 2nd coat putty work in progress..
- E7- Installation of UPVC window work completed. Door installation work in progress. Lift installation work completed. FF 2nd coat putty work completed. GF & SF 2nd coat putty work in progress.



MILESTONES ACHIEVED

- B02/E07 –Installation of External Windows Completed.
- B03/E06 –Installation of External Windows completed.
- B04/E05 –Installation of External Windows completed.



UPCOMING MILESTONES

- B02/E07 –Installation of Doors need to be done.
- B03/E06 –Installation of Doors need to be done.

CLUSTER B (B08/E01 to B05/E04)



Actual site photograph

PROGRESS TIMELINE



August'26

CLUSTER B STATUS

- E1-UPVC Window installation work in progress. Backside External Cladding work in progress. Lift installation work is completed. 1st coat putty work completed. 2nd coat putty work need to start.
- E2- UPVC Window installation work in progress. Backside External Cladding work in progress. Lift installation work is completed. 1st coat putty work completed. 2nd coat putty work need to start.
- E3- UPVC Window installation work in progress. Backside External Cladding work in progress. Lift installation work is completed. 1st coat putty work completed. 2nd coat putty work need to start.
- E4- UPVC Window installation work in progress. Backside External Cladding work in progress. Lift installation work is completed. 1st coat putty work completed. 2nd coat putty work need to start.



MILESTONES ACHIEVED



UPCOMING MILESTONES

- E1 – Installation of External Windows need to be done.
- E2 – Installation of External Windows need to be done.
- E3 – Installation of External Windows need to be done.
- E4 – Installation of External Windows need to be done.

CLUSTER B (W1/B1)



Actual site photograph

PROGRESS TIMELINE



August'26

CLUSTER B STATUS

- W1–External plastering work& backside cladding work completed. Toilet waterproofing work completed. Internal 1st coat putty work completed. GF & FF Floor screed work completed. Toilet plumbing work in progress. Terrace waterproofing work in progress.



MILESTONES ACHIEVED



UPCOMING MILESTONES

Site Office :**Provident Deansgate**

Uganawadi circle, Devanahalli Taluk,
Bengaluru – 562110.

Regional Office :

Provident Housing Limited
No.8, Ulsoor Road, Bengaluru- 560 042
Tel: 080-44555544

Email : crm@providenthousing.com (Subject line – Project name/ unit number)

Call Us : +91 - 80-67724001 / 1 860 208 0000

Web : www.providenthousing.com

RERA Registration Number :

RERA Nos.: PRM/KA/RERA/1250/303/PR/041123/006373