

# **PROVIDENT DEANSGATE**

## **Construction Updates**

January 2026



*Dear Esteemed Customer,*


*Greetings from Provident*

*It gives us immense pleasure to update you through this edition of Provident Newsletter and provide you with the latest information about your home in Provident Deansgate. As we move ahead, we at Provident sincerely thank you for your continual faith and trust reposed in the brand.*

*We are happy to inform you that the construction and infrastructure works at the site is progressing well. We thank you for your understanding that is a construction site with extensive debris, heavy vehicular movement, uneven surfaces and hence keeping in mind your safety, visits to this site is restricted. You may seek prior approval and we can accommodate the scheduled visit from your respective banker.*

*We are grateful for your kind cooperation.*

*Team Provident Deansgate*







# Provident Deansgate

IVC Road, Bengaluru



## Construction Updates

Overall view



# CLUSTER F (F14/S23 TO F08/S29)



## CLUSTER STATUS

- S23-Internal ceiling & interior Work in progress
- S24-External wall cladding work completed & tile flooring in progress.
- S25-Internal & External plastering work in progress.
- S26-SF Block work in progress.
- S27-FF block work completed & FF Plastering work completed.
- S28-GF Block work & plastering work completed& FF Block work in progress.
- S29-GF Block work & plastering work completed& FF Block work in progress.



## MILESTONES ACHIEVED

- S23/F14 Completion of Flooring, Windows & Doors completed.
- S25/F12 Construction of Wall Completed.
- S28/F9 3<sup>rd</sup> floor slab work Completed.
- S29/F8 3<sup>rd</sup> floor slab work Completed



## UPCOMING MILESTONES

- S24/F13 Completion of Flooring, Windows & Doors to be complete.
- S26/F11 Construction of Wall to be Complete.
- S27/F10 Construction of Wall to be Complete.
- S28/F9 3<sup>rd</sup> floor slab work to be Complete.

## PROGRESS TIMELINE



Dec 25

Jan 26

# CLUSTER H (H01/N27 TO H06/N32)



## CLUSTER STATUS

- N27-1<sup>st</sup> Floor slab work in progress
- N28-1<sup>st</sup> floor slab work in progress
- N29-2<sup>nd</sup> floor column work in progress
- N30-2<sup>nd</sup> floor column work in progress
- N31-2<sup>nd</sup> floor slab work in progress. GF block work completed
- N32-2<sup>nd</sup> floor slab work in progress. GF block work completed.



## MILESTONES ACHIEVED

- N29/H3- 1<sup>st</sup> Floor slab work Completed
- N30/H4- 1<sup>st</sup> Floor slab work Completed
- N31/H5- 1<sup>st</sup> Floor slab work Completed



## UPCOMING MILESTONES

- N27/H1- 1<sup>st</sup> Floor slab work to be Complete
- N28/H2- 1<sup>st</sup> Floor slab work to be Complete
- N31/H5- 2<sup>nd</sup> Floor slab work to be Complete
- N32/H6- 2<sup>nd</sup> Floor slab work to be Complete

## PROGRESS TIMELINE



Dec 25

Jan 26



# CLUSTER H (H12/S30 TO H07/S35)



## CLUSTER STATUS

- S30- 3<sup>rd</sup> Floor column work in progress
- S31- 2<sup>nd</sup> Floor slab work in progress
- S32-2<sup>nd</sup> Floor column work in progress
- S33- 1<sup>st</sup> Floor slab work in progress
- S34-1<sup>st</sup> Floor column work in progress
- S35-1<sup>st</sup> Floor column work in progress



## MILESTONES ACHIEVED

- S30/H12-1<sup>st</sup> & 2<sup>nd</sup> Floor slab work Completed
- S31/H11-1<sup>st</sup> Floor slab work Completed
- S32/H10-1<sup>st</sup> Floor slab work Completed.
- S33/H9-Plinth beam work completed
- S34/H8-Plinth beam work completed
- S35/H7-Plinth beam work completed



## UPCOMING MILESTONES

- S30/H12- 3<sup>rd</sup> Floor slab work to be Complete
- S31/H11-2<sup>nd</sup> & 3<sup>rd</sup> Floor slab work to be Complete
- S32/H10-2<sup>nd</sup> Floor slab work to be Complete
- S33/H9-1<sup>st</sup> Floor slab work to be Complete
- S34/H8-1<sup>st</sup> Floor slab work to be Complete
- S35/H7-1<sup>st</sup> Floor slab work to be Complete

## PROGRESS TIMELINE



Dec 25

Jan 26

# CLUSTER J (J17/N49 TO J20/N52)



## CLUSTER STATUS

- N49- Backfilling work in progress
- N50- Plinth beam work in progress
- N51- GF Column work in progress
- N52- Backfilling work in progress



## MILESTONES ACHIEVED



## UPCOMING MILESTONES

- N52/J20-Plinth beam work to be complete

## PROGRESS TIMELINE



Jan 26

Actual site photograph



# CLUSTER J (J16/N48 TO J10/N42)



## CLUSTER STATUS

- N-48- Footing work completed & Back filling work in progress
- N-47 -Footing work completed & Back filling work in progress
- N-46 -Excavation work completed & Footing work in progress
- N-45-Excavation work completed & Footing work in progress
- N-44 -Excavation work completed & Footing work in progress
- N-43 -Footing work completed & Back filling work in progress
- N-42 -Footing work completed & Back filling work in progress



## MILESTONES ACHIEVED



## UPCOMING MILESTONES

- N48/J16-Plinth beam work to be complete
- N47/J15-Plinth beam work to be complete

## PROGRESS TIMELINE



Jan 26



# CLUSTER J (J09/N41 TO J01/N33)



## PROGRESS TIMELINE



Jan 26

Actual site photograph

## CLUSTER STATUS

- N41- Footing work completed & Back filling work in progress
- N40- Footing work completed & Back filling work in progress
- N39- Footing work completed & Back filling work in progress
- N38- Footing work completed & Back filling work in progress
- N37- Plinth beam work in progress
- N36- Grade slab work in progress.
- N35- Grade slab completed , column work in progress.
- N34-1<sup>st</sup> Floor slab work in progress
- N33- Back filling work in progress.



## MILESTONES ACHIEVED

- N34/J02-Plinth beam work completed
- N35/J03-Plinth beam work completed
- N36/J04-Plinth beam work completed



## UPCOMING MILESTONES

- N33/J1-Plinth beam work to be complete
- N34/J2- 1<sup>st</sup> Floor slab work to be Complete
- N35/J3- 1<sup>st</sup> Floor slab work to be Complete
- N36/J4- 1<sup>st</sup> Floor slab work to be Complete
- N37/J05-Plinth beam work to be completed
- N38/J06-Plinth beam work to be completed

# CLUSTER F (F1/N20 TO F7/N26)



## CLUSTER STATUS

- N22- Footing work in progress
- N23- Footing work in progress.
- N24- Footing work in progress
- N25- Excavation work in progress



## MILESTONES ACHIEVED

- N22/F03-Excavation work completed
- N23/F04-Excavation work completed
- N24/F05-Excavation work completed



## UPCOMING MILESTONES

- N20/F01-Excavation work to be completed
- N25/F06-Excavation work to be completed.
- N26/F07-Excavation work to be completed

## PROGRESS TIMELINE



Jan 26



# Contact Us



## Site Office :

### Provident Deansgate

Uganawadi circle, Devanahalli Taluk,  
Bengaluru - 562110.

## Regional Office :

Provident Housing Limited  
No.8, Ulsoor Road, Bengaluru- 560 042  
Tel: 080-44555544

**Email :** [crm@providenthousing.com](mailto:crm@providenthousing.com) (Subject line - Project name/ unit number)

**Call Us :** +91 - 80-67724001 / 1 860 208 0000

**Web :** [www.providenthousing.com](http://www.providenthousing.com)

## RERA Registration Number :

RERA Nos.: PRM/KA/RERA/1250/303/PR/170325/007590