

 **PROVIDENT
DEANSGATE**

Construction Updates

March 2026



Dear Esteemed Customer,

Greetings from Provident

It gives us immense pleasure to update you through this edition of Provident Newsletter and provide you with the latest information about your home in Provident Deansgate. As we move ahead, we at Provident sincerely thank you for your continual faith and trust reposed in the brand.

We are happy to inform you that the construction and infrastructure works at the site is progressing well. We thank you for your understanding that is a construction site with extensive debris, heavy vehicular movement, uneven surfaces and hence keeping in mind your safety, visits to this site is restricted. You may seek prior approval and we can accommodate the scheduled visit from your respective banker.

We are grateful for your kind cooperation.

Team Provident Deansgate





Provident Deansgate

IVC Road, Bengaluru



Construction Updates

Overall view

CLUSTER F (F14/S23 TO F08/S29)



Actual site photograph

PROGRESS TIMELINE



March'26

CLUSTER F STATUS

- S23-1st Coat Painting work completed & interior Work in progress
- S24-External cladding completed & primer Work in progress.
- S25-Internal Tile flooring work completed & External cladding Work in progress.
- S26- Internal & External plastering completed & FF Screed completed & FF Toilet waterproofing completed & SF Toilet waterproofing Work in progress
- S27-First floor Internal plastering & FF Screed completed & GF putty work in progress.
- S28-Construction of Block work Completed & GF Screed completed & FF electrical work in progress
- S29-Construction of Block work Completed & GF Screed completed & FF electrical work in progress.



MILESTONES ACHIEVED

- S25/F12 flooring work Completed.
- S28/F09 Construction of Wall Completed.
- S29/F08 Construction of Wall Completed



UPCOMING MILESTONES

- S24/F13 Installation of External Windows to be complete.

CLUSTER H (H01/N27 TO H06/N32)



Actual site photograph

CLUSTER H STATUS

- N27-2nd Floor slab completed. & SF to TF Columns & FF Block work in progress.
- N28-2nd floor slab completed & SF to TF columns Work in progress
- N29-2nd floor slab completed .
- N30-2nd floor Slab Work in progress.
- N31-2nd floor slab work in progress.
- N32-2nd floor slab work in progress.



MILESTONES ACHIEVED

- N27/H1- 2nd Floor slab work Completed
- N28/H2- 2nd Floor slab work Completed
- N29/H3- 2nd Floor slab work Completed



UPCOMING MILESTONES

- N30/H4- 2nd Floor slab work to be Complete
- N31/H5- 2nd Floor slab work to be Complete

PROGRESS TIMELINE



March'26

CLUSTER H (H12/S30 TO H07/S35)



Actual site photograph

PROGRESS TIMELINE



March'26

CLUSTER H STATUS

- S30- FF block work in progress.
- S31- 3rd Floor Roof slab completed & GF block work completed. FF block work need to start.
- S32-3rd Floor slab work in progress & GF Block work completed.
- S33- 2nd Floor slab work in progress & GF Block work in progress.
- S34-1st Floor slab completed & FF to SF Columns completed.
- S35-1st Floor slab Completed & FF to SF Columns work in progress.



MILESTONES ACHIEVED

- S34/H8-1st Floor slab work Completed
- S35/H7 -1st Floor slab work Completed
- S31/H11- 3rd Floor slab work Completed.

UPCOMING MILESTONES

- S34/H8-2nd Floor slab work to be Complete.
- S35/H7-2nd Floor slab work to be Complete.
- S33/H9-2nd Floor slab work to be Complete.
- S32/H10-3rd Floor slab work to be Complete.
- S33/H9-3rd Floor slab work to be Complete
- S30/H12- Construction of wall to be complete

CLUSTER J (J17/N49 TO J20/N52)



Actual site photograph

PROGRESS TIMELINE



March'26

CLUSTER J STATUS

- N49- Plinth beam & Grade slab completed . Columns Work in progress
- N50- GF Column work completed.
- N51- FF Slab work in progress
- N52-FF Slab work in progress



MILESTONES ACHIEVED

- N49/J17-Plinth beam completed.



UPCOMING MILESTONES

- N50/J18-1st Floor slab to be complete.
- N51/J19-1st Floor slab to be complete.
- N52/J20-1st Floor slab to be complete

CLUSTER J (J16/N48 TO J10/N42)



Actual site photograph

PROGRESS TIMELINE



March'26

CLUSTER J STATUS

- N-48- Plinth beam Work in progress.
- N-47 -Backfilling completed & Plinth beam PCC Work in progress.
- N-46 -Footing work completed & Back filling work in progress
- N-45-Footing work completed & Back filling work in progress
- N-44 -Footing work completed & Back filling work in progress
- N-43 -Footing work completed & Back filling work in progress
- N-42 -Footing work completed & Back filling work in progress



MILESTONES ACHIEVED



UPCOMING MILESTONES

- N48/J16-Plinth beam work to be complete
- N47/J15-Plinth beam work to be complete.

CLUSTER J (J09/N41 TO J01/N33)



Actual site photograph

PROGRESS TIMELINE



March'26

CLUSTER J STATUS

- N41- Footing work completed & Back filling work in progress
- N40- Footing work completed & Back filling work in progress
- N39- Plinth beam PCC Work in progress.
- N38- Plinth beam Completed & Grade slab work in progress.
- N37- Grade slab completed & GF to FF Columns work in progress.
- N36- 1st slab work in progress.
- N35-FF to SF Columns work in progress.
- N34-FF to SF Columns work in progress.
- N33- Plinth beam & Grade slab completed. &GF to FF Columns work in progress.



MILESTONES ACHIEVED

- N33/J01-Plinth beam work completed.
- N38/J06-Plinth beam work completed.



UPCOMING MILESTONES

- N33/J1-1st Floor slab to be complete.
- N36/J4- 1st Floor slab to be complete.
- N39/J07- Plinth beam to be complete.
- N40/J8- Plinth beam need to be Complete.

CLUSTER F (F1/N20 TO F7/N26)



Actual site photograph

PROGRESS TIMELINE



March'26

CLUSTER J STATUS

- N20-Footing work completed & Back filling Work in progress.
- N21- Footing work completed & Backfilling work in progress.
- N22- Footing work completed & Backfilling work in progress .
- N23-Footing work completed
- N24- Footing work in progress
- N25- Excavation work completed & Footing work in progress.
- N25-Excavation work completed & Footing work in progress



MILESTONES ACHIEVED

- N25/F06-Excavation work completed.
- N26/F07-Excavation work completed



UPCOMING MILESTONES

- N20/F01-Plinth beam work to be completed.

Contact Us



Site Office :

Provident Deansgate

Uganawadi circle, Devanahalli Taluk,
Bengaluru – 562110.

Regional Office :

Provident Housing Limited

No.8, Ulsoor Road, Bengaluru- 560 042

Tel: 080-4455544

Email : crm@providenthousing.com (Subject line – Project name/ unit number)

Call Us : +91 - 80-67724001 / 1 860 208 0000

Web : www.providenthousing.com

RERA Registration Number :

RERA Nos.: PRM/KA/RERA/1250/303/PR/170325/007590