

PROVIDENT BOTANICO

Construction Updates

December 2025



Dear Esteemed Customer,


Greetings from Provident

It gives us immense pleasure to update you through this edition of Provident Newsletter and provide you with the latest information about your home in Provident Botanico. As we move ahead, we at Provident sincerely thank you for your continual faith and trust reposed in the brand.

We are happy to inform you that the construction and infrastructure works at the site is progressing well. We thank you for your understanding that is a construction site with extensive debris, heavy vehicular movement, uneven surfaces and hence keeping in mind your safety, visits to this site is restricted. You may seek prior approval and we can accommodate the scheduled visit from your respective banker.

We are grateful for your kind cooperation.

Team Provident Botanico





Provident Botanico

Soukya Road, Whitefield



Construction Updates

Overall view

Tower 1



TOWER STATUS

- Mass Excavation Completed
- Raft/footing Concrete work completed.
- Ground to Terrace Floor slab concrete Completed.
- 2nd & 3rd floor Tile completed
- 4th & 5th floor Tile work in progress.
- 1st - 13th floor Gypsum plastering Completed, 14th floor 15th floor WIP.
- 1st - 17th floor balcony railing completed 18th floor WIP.
- 1st - 8th UPVC Window fixing completed, 9th & 10th floor UPVC Window fixing WIP
- External Paint preparation work in progress



CONSTRUCTION MILESTONES ACHIEVED

- Mass Excavation Completed
- Ground Floor roof slab to Terrace Floor slab Completed .
- 2nd & 3rd Floor Tile Completed.



UPCOMING CONSTRUCTION MILESTONES

- 4th & 5th Floor Tile Completion

PROGRESS TIMELINE



Aug 25



Sep 25



Oct 25



Nov 25



Dec 25

Actual site photograph

Construction Updates

Tower 2



TOWER STATUS

- Mass Excavation Completed.
- Raft/footing Concrete work completed.
- Ground to Terrace Floor slab concrete Completed.
- 2nd Floor Tile completed
- 3rd, 4th & 5th Tile work in progress.
- 1st - 13th floor Gypsum plastering Completed, 14th floor, 15th floor WIP.
- 1st - 16th floor balcony railing completed 17th floor WIP.
- 1st - 8th UPVC Window fixing completed, 9th & 10th floor UPVC Window fixing WIP



CONSTRUCTION MILESTONES ACHIEVED

- Mass Excavation Completed
- Ground Floor roof slab to Terrace Floor slab Completed
- 2nd Floor Tile Completed.



UPCOMING CONSTRUCTION MILESTONES

- 3rd, 4th & 5th Floor Tile Completion.

PROGRESS TIMELINE



Aug 25



Sep 25



Oct 25



Nov 25



Dec 25

Actual site photograph

Tower 3



TOWER STATUS

- Mass Excavation Completed
- Raft/footing Concrete work completed.
- Raft , footing cast is completed.
- Ground to 11th Floor roof slab casting Completed.
- 12th Floor Roof slab Shuttering & Reinforcement work under Progress.
- 1st - 6th floor Gypsum plastering Completed, 7th floor WIP.
- 1st floor balcony railing WIP.



CONSTRUCTION MILESTONES ACHIEVED

- Mass Excavation Completed
- Ground floor roof slab completed
- Second floor roof slab completed.
- Fourth floor roof slab completed.
- Sixth floor roof slab Completed
- Eight floor roof slab Completed
- Tenth floor roof slab completed



UPCOMING CONSTRUCTION MILESTONES

- Completion of 12th floor roof slab
- Completion of 14th floor roof slab

PROGRESS TIMELINE



Aug 25



Sep 25



Oct 25



Nov 25



Dec 25

Actual site photograph

Tower 4



TOWER STATUS

- Mass Excavation Completed
- Raft/footing Concrete work completed
- Shear wall and column completed.
- Ground to Sixth Floor roof slab Completed..
- Seventh Floor roof slab – 5/8 flats Casting Completed & Pour 2 shuttering & Reinforcement work under Progress.
- 1st – 3rd floor Gypsum plastering Completed, 4th floor WIP.
- 1st – 2nd floor balcony railing completed, 3rd floor WIP.



CONSTRUCTION MILESTONES ACHIEVED

- Mass Excavation Completed
- Ground Floor roof slab completed
- Second Floor roof slab completed.
- Fourth Floor roof slab completed.
- Sixth Floor roof slab completed.



UPCOMING CONSTRUCTION MILESTONES

- Completion of 8th floor roof slab.

PROGRESS TIMELINE



Aug 25



Sep 25



Oct 25



Nov 25



Dec 25

Tower 5



TOWER STATUS

- Mass Excavation Completed
- Raft/footing Concrete work completed
- Shear wall and column completed.
- Backfilling work completed.
- Grade Slab PCC 80% Completed, 20% work in progress
- Pour 1 Basement floor Roof Slab Casting Completed & Pour 2 Basement floor Roof Slab Shuttering & Reinforcement WIP
- Pour 1 – Ground floor Roof Slab Shuttering & Reinforcement WIP



CONSTRUCTION MILESTONES ACHIEVED

- Mass Excavation Completed.



UPCOMING CONSTRUCTION MILESTONES

- Completion of Stilt / Ground floor roof.

PROGRESS TIMELINE



Aug 25



Sep 25



Oct 25



Nov 25



Dec 25

Actual site photograph

Tower 6



TOWER STATUS

- Mass Excavation Completed
- Footing work completed.
- Shear wall and column completed
- Backfilling work in progress
- Grade Slab PCC work in progress
- Basement floor Roof Slab Shuttering & Reinforcement WIP



CONSTRUCTION MILESTONES ACHIEVED

- Mass excavation completed.



UPCOMING CONSTRUCTION MILESTONES

- Completion of Stilt / Ground floor roof.

PROGRESS TIMELINE



Aug 25



Sep 25



Oct 25



Nov 25



Dec 25

Tower 7



TOWER STATUS

- Mass Excavation Completed
- Raft/footing Concrete work completed
- Basement roof slab Completed.
- Ground floor Roof Slab Pour 1 Casting Completed & Ground floor Roof Slab Pour 2 Shuttering & Reinforcement WIP



CONSTRUCTION MILESTONES ACHIEVED

- Mass excavation completed.



UPCOMING CONSTRUCTION MILESTONES

- Completion of Stilt / Ground floor roof slab.

PROGRESS TIMELINE



Aug 25



Sep 25



Oct 25



Nov 25



Dec 25

Actual site photograph

Tower 8



TOWER STATUS

- Excavation Completed
- Footing / Raft concrete completed.
- Column & Shear wall concrete completed.
- Basement Floor Roof slab Concrete Completed
- Ground to Nineteenth floor Roof slab Concrete Completed.
- 20th Floor Roof slab Shuttering & Reinforcement Work under Progress.
- 3rd, 4th & 5th Floor Tile work in progress.
- 1st - 15th floor Gypsum plastering Completed, 16th floor & 17th floor WIP.
- 1st - 16th floor balcony railing completed 17th floor WIP.
- 1st - 8th UPVC Window fixing completed, 9th & 10th floor UPVC Window fixing WIP



CONSTRUCTION MILESTONES ACHIEVED

- Mass Excavation Completed.
- Ground Floor roof slab to Nineteenth floor roof slab completed.
- 2nd Floor Tile Completed



UPCOMING CONSTRUCTION MILESTONES

- Completion of 21st floor Roof slab
- 3rd, 4th & 5th Floor Tile Completion.

PROGRESS TIMELINE



Aug 25



Sep 25



Oct 25



Nov 25



Dec 25

Actual site photograph

Tower 9



TOWER STATUS

- Mass Excavation Completed
- Raft/footing Concrete work completed.
- Basement Floor Roof Slab completed.
- Ground to Eighteenth Floor Roof slab Concrete Completed.
- Nineteenth Floor Roof slab Shuttering & Reinforcement Work under Progress.
- 3rd, 4th & 5th Floor Tile work in progress.
- 1st - 13th floor Gypsum plastering Completed, 14th floor WIP.
- 1st - 14th floor balcony railing completed 15th floor WIP.
- 1st - 8th UPVC Window fixing completed, 9th & 10th floor UPVC Window fixing WIP



CONSTRUCTION MILESTONES ACHIEVED

- Excavation Completed
- Ground Floor roof slab to Sixteenth Floor Roof Slab completed.
- 2nd Floor Tile Completed



UPCOMING CONSTRUCTION MILESTONES

- Completion Nineteenth floor roof slab
- 3rd , 4th & 5th Floor Tile Completion.

PROGRESS TIMELINE



Aug 25



Sep 25



Oct 25



Nov 25



Dec 25

Actual site photograph

STP



STP STATUS

- Mass Excavation Completed.
- Raft Casting is completed.
- Wall Casting is Completed.
- Platform slab completed.
- Top Slab - Pour 1 Casting Completed & Pour 2 Shuttering & Reinforcement Work under Progress.

PROGRESS TIMELINE



Aug 25



Sep 25



Oct 25



Nov 25



Dec 25

CLUBHOUSE



CLUBHOUSE STATUS

- Mass Excavation Completed
- Raft/footing Concrete work completed
- First Floor roof slab completed
- Second floor roof Slab completed.
- Third floor roof Slab completed.
- Terrace floor Slab completed.
- 1st & 2nd floor block work in progress

PROGRESS TIMELINE



Aug 25



Sep 25



Oct 25



Nov 25



Dec 25

Actual site photograph

Contact Us



Site Office :

Provident Botanico

Soukya Road, Whitefield, Bengaluru, Karnataka 562114

Regional Office :

Provident Housing Limited

No.8, Ulsoor Road, Bengaluru- 560 042

Tel: 080-44555544

Email : crm@providenthousing.com (Subject line – Project name/ unit number)

Call Us : +91 - 80-67724001 / 1 860 208 0000

Web : www.providenthousing.com

RERA Registration Number :

RERA Nos.: PRM/KA/RERA/1250/304/PR/210324/006726